

	Work Package No	Work Package Description	Responsible Party	Timeline Sequencing	Deliverable No	Deliverable Description
Phase 1 - Deliver and Deploy Hardware and Base Software	1.1	Delivery of Storage Hardware	CPFMD-12-0601 Vendor	Weeks 0 - 4	I	Environment Readiness
	1.2	Delivery of Server Hardware	CPFMD-12-0601 Vendor	Weeks 0 - 4		
	1.3	Delivery of Interconnectivity Hardware	CPFMD-12-0601 Vendor	Weeks 0 - 4		
	1.4	DNS Proliferation	PS Network and Security	Weeks 2 - 6		
	1.5	Active Directory Set-up	PS Storage and Systems	Weeks 2 - 6		
	1.6	Topology and Business Systems Review	PS Database/Applications	Weeks 2 - 6		
	1.7	Base Configuration Storage	CPFMD-12-0601 Vendor	Weeks 3 - 7		
	1.8	Base Configuration Servers	CPFMD-12-0601 Vendor	Weeks 3 - 7		
	1.9	Base Configuration Interconnectivity	CPFMD-12-0601 Vendor	Weeks 3 - 7		
	1.10	OS and Aux Software Installed and Patched Storage	CPFMD-12-0601 Vendor	Weeks 6 - 8		
	1.11	OS and Aux Software Installed and Patched Servers	CPFMD-12-0601 Vendor	Weeks 6 - 8		
	1.12	OS Software Installed and Patched Interconnectivity	CPFMD-12-0601 Vendor	Weeks 6 - 8		
	1.13	Integration with Networking and Security Infrastructure	PS Network and Security	Weeks 7 - 11	II	Infrastructure Readiness
	1.14	Aggregate, Volume, LUNs, and CIFS Validation/Optimization	PS Storage and Systems	Weeks 7 - 11		
	1.15	Database and Applications Environments Validation/Optimization	PS Database/Applications	Weeks 7 - 11		
	1.16	Review Integration, Validation, Optimization with Courts IT Staff and Vendors	PS All	Week 12		
	1.17	Incorporate Feedback and Approved Changes	PS All	Week 13 - 16		
	1.18	Certify Environment and Infrastructure	CPFMD-12-0601 Vendor	Week 17		

Phase 2 - Install and Configure all Systems, Services, Applications	2.1	CISCO 5596 NEXUS and FCoE Integration	PS Network and Security	week 17 - 21	III	Systems Readiness
	2.2	Network Optimization	PS Network and Security	week 21 - 22		
	2.3	Migrate Active Directory	PS Storage and Systems	week 17 - 20		
	2.4	Install and Configure MS Exchange	PS Storage and Systems	week 21 - 22		
	2.5	Install and Configure 10 SQL Server Environments	PS Storage and Systems	week 22 - 23		
	2.6	Install and Configure 20 Oracle Environments	PS Database/Applications	week 17 - 23		
	2.7	Install Gap Security Systems	PS Network and Security	week 23 - 25		
	2.8	Set-up Shared Drives and Permissions	PS Storage and Systems	week 23 - 25		
	2.9	Install and Configure 10 OC4J / WebLogic Environments	PS Database/Applications	week 23 - 25		
	2.10	Together with the Courts IT Staff and Vendors Prepare Applications	PS All	week 25 - 28	IV	Applications Readiness
	2.11	Configure necessary Plug-Ins and Clients	CPFMD-12-0601 Vendor	weeks 28 - 29		
	2.12	Review Integration, Validation, Optimization with Courts IT Staff and Vendors	PS All	week 29		
	2.13	Incorporate Feedback and Approved Changes	PS All	weeks 29 - 32		
	2.14	Certify Systems and Applications	Courts IT Staff	week 33	V	Business Services Readiness
3.1	Establish Snap-Mirrors Baseline	CPFMD-12-0601 Vendor	weeks 33 - 37			
3.2	Verify Data Replication Validity within Corresponding Components	PS All	weeks 33 - 37			
3.3	Test each of the Business Services	Courts IT Staff	weeks 36 - 40			
3.4	Provide Support and Issue Resolution for Each Business Service	PS All	weeks 37 - 41	VI		Production Readiness
3.5	Resume Synchronization	CPFMD-12-0601 Vendor	week 42			
3.6	Validate and Monitor Synchronization	PS All	weeks 42 - 44			
3.7	Incorporate Feedback and Approved Changes	PS All	weeks 44 - 45			
3.8	Certify Production Readiness	Courts IT Staff	week 46			

Phase 4 - Go-Live	4.1	Perform Failover to the New Data Center	PS All	week 47	VII	Project Closing Artifacts
	4.2	Repurpose Current Production Storage Hardware for DR	CPFMD-12-0601 Vendor	week 47		
	4.3	Reestablish DR	PS All	week 47		
	4.4	Provide Post Go-Live Stabilization Support	PS All	week 48		
	4.5	Document All Layer Architecture for the New Data Center	PS All	week 48		